BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK : Construction of Hospital Building at Ward No-11 (Kuvempunagara) in Vidyaranayapura Sub Division

PREMEASUREMENT SHEET

Third & Final Bill

Sri.C.N.S Murthy #12,3rd cross, S.V.G.N.S.S Layout,3rd stage, 4th Block, Basaveshwaranagar, Banglore-560 079

Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks

Providing and laying in position reinforced cement concrete of design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70cum and fine aggregtes @ 0.47cum, with superplastisiser @3lts confirming to IS 9103-1999 Reaffirmed-2008 at machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation plinth and First Floor level for roof slabs, staircase, lintles, retaining walls, return walls, walls (any thickness) including attached plasters, columns, piers, abutments, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fillets etc., including cost of all materials, labour, HOM of machinery, curing, complete as per specifications and as per the directions of the Engineer-in-charge of the work . ---- All terms and conditions are as per Tender Document

Isolated Footings								
C1	Cum		12	5	4.3	1.00	258.00	
C2	Cum		12	4.3	3.7	0.85	162.28	
C3	Cum		17	3.4	3.4	0.65	127.74	
C4	Cum		1	2.6	2.6	0.60	4.06	
Combined Footing								
CF1	Cum		1	7.45	5.00	0.35	13.04	
CF2	Cum		1	4.20	4.50	0.45	8.51	
Retaining Wall								
Baseslab								
Northenside	Cum		1	20.38	2.8	0.3	17.12	
Easternside	Cum		1	47.27	2.8	0.3	39.71	
Southernside	Cum		1	15.85	2.8	0.3	13.31	
Retaining Wall below FFL								
Northenside	Cum		1	20.38	0.2	0.5	2.04	
Easternside	Cum		1	47.27	0.2	0.5	4.73	
Southernside	Cum		1	15.85	0.2	0.5	1.59	
Lift Walls below FFL								
450thck. Wall	Cum							
CF1	Cum		2	5	0.45	2.30	10.35	
CF2	Cum		1	4.2	0.45	2.20	4.16	
200thck. Wall	Cum							
CF1	Cum		2	5	0.20	2.3	4.60	
CF2	Cum		1	4.2	0.20	2.2	1.85	
CF1	Cum							
LB	Cum		2	6.25	0.20	2.3	5.75	
CF2	Cum							
LB	Cum		2	2.35	0.20	2.2	2.07	

Executive Engineer, Project Division, Yelahanka Zone, BBMP, Bangalore - 92

PMC

ASSISTANT ENGINEER

Asst. Executive Engineer, Project Division, Yelahanka Zone, BBMP, Bangalore - 92

ASSISTANT EXECUTIVE ENGINEER

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK : Construction of Hospital Building at Ward No-11 (Kuvempunagara) in Vidyaranayapura Sub Division

PREMEASUREMENT SHEET

Third & Final Bill

Sri.C.N.S Murthy #12,3rd cross, S.V.G.N.S.S Layout,3rd stage, 4th Block, Basaveshwaranagar, Banglore-560 079

Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Columns below FFL							
C1	Cum	12	0.45	0.75	1.55	6.28	
C2	Cum	12	0.45	0.6	1.70	5.51	
C3	Cum	17	0.45	0.6	1.90	8.72	
C4	Cum	1	0.2	0.6	1.95	0.23	
Plinth Beam							
PB1							
Grid A-C along Grid 1and 2	Cum	2	10.475	0.2	0.6	2.51	
Grid C-D	Cum	9	10.631	0.2	0.6	11.48	
Grid D-G	Cum	5	9.75	0.2	0.6	5.85	
Grid D-E	Cum	2	7.05	0.2	0.6	1.69	
Grid D-F	Cum	1	7.625	0.2	0.6	0.92	
PB2							
GRID A-B	Cum	1	5.3	0.2	0.6	0.64	
GRID B-C	Cum	5	5.175	0.2	0.6	3.11	
GRID C-C'	Cum	1	4.53	0.2	0.6	0.54	
GRIDD-D'	Cum	1	4.55	0.2	0.6	0.55	
GRIDD'-F	Cum	1	2.5	0.2	0.6	0.30	
GRID D' -G	Cum	1	5.2	0.2	0.6	0.62	
GRID1-3	Cum	1	8.35	0.2	0.6	1.00	
GRID 3-8	Cum	1	22.997	0.2	0.6	2.76	
GRID1-13	Cum	2	55.377	0.2	0.6	13.29	
GRID9-10	Cum	1	4.028	0.2	0.6	0.48	
Deduction							
for plinth beam Deduction							
C1	Cum	12	0.45	0.75	0.6	-2.43	
C2	Cum	6	0.45	0.6	0.6	-0.97	
C3	Cum	8	0.45	0.6	0.6	-1.30	
C4	Cum	1	0.2	0.6	0.6	-0.07	
for Retaining wall	Cum						
C2	Cum	6	0.2	0.2	0.5	-0.12	
C3	Cum	7	0.2	0.2	0.5	-0.14	
					Total Executed Quantity	**742.34**	
					Qty Carried to Summary	**742.34**	

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

Chd. & fc.
Executive Engineer
16/4/2020
Project Division
Yelahanka Zone
BBMP, Bangalore-92

C&FC
Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

PMC

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER